



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 259 Const Calendar Day: 552 Date: 14-Mar-2011 Monday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0.10"

Condition Mostly overcast with intermittent drizzle

Working Day ☒ If no, explain:

Diary:

Dispute

Work description.

- Began to process the surveying data for the elevations measured on Friday March 11, 2011 for panel point punchmarks on OBG lifts 10/11W while the top joint splice Subarc ROOT pass was in progress.
- Continued to become familiar with the plans for the Hinge A pipe beams.
- Monitored the progress of adjusting the W2W west deviation saddle at the W2 cap beam for surveying.
- See Abbas Iranmanesh and Lalit Mathur's diary for ABFs labor, equipment for adjusting the west jacking saddle. Also see their diaries for the Conco operation, equipment, and labor for stripping the W2E Hinge K pipe beam grout pad forms.

Attachment



West jacking saddle was moved close into the initial position without a survey done yet.



Voids in the grout pad seen on the north side of the W2E North Hinge K pipe beam.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 259

Date: 14-Mar-2011

Monday



Gaps between the concrete and grout at the W2E North Hinge K pipe beam assembly grout pad that were caused by sawdust not cleaned by ABF.



Surface areas of unconsolidated grout observed at the top face of the W2E South Hinge K pipe beam assembly grout pad.



Conco carpenters stripping the W2E Hinge K pipe beam assembly forms.



Voids at the corner on the north side of the W2E North Hinge K pipe beam assembly grout pad.