

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:00 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 218 Const Calendar Day: 553 Date: 15-Mar-2011 Tuesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐**04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | JOHN TURNER | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | APP | MICHAEL PORTILLO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DATHAN KAAI | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | MATTHEW HOLT | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSE AMAYA-MESA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | IGNACIO AGUILERA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary:

Dispute

General Comments 056 E-L01-OBG.056☐

I tested bolts on EB suspender brackets at PP 10 and PP 12. Bolts used were from RC set DHGM 240125, M24X100.

04-0120F4 Bid Item: 056 X-L11-CB1.056 E-W Line Cross Over Lift 11 Cross Beam 1

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | DATHAN KAAI | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | FOR | MATTHEW HOLT | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOSE AMAYA-MESA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | IGNACIO AGUILERA | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |

Diary:

Dispute

General Comments 056 X-L11-CB1.056☐

The contractor bolted crossbeam 15 and crossbeam 16 . See my 4 March, 2011, diary for the RC set numbers for the bolts used in these crossbeams.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 218

Date: 15-Mar-2011

Tuesday

| | | | |
|-----------------------------|---------------|---------------|--|
| 04-0120F4 | Bid Item: 056 | X-L11-CB2.056 | E-W Line Cross Over Lift 11 Cross Beam 2 |
| AMERICAN BRIDGE/FLUOR, A JV | | | |