

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 221 Const Calendar Day: 555 Date: 17-Mar-2011 Thursday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

In addition to the work listed for specific bolting locations I worked on the estimate today.

☐**04-0120F4 Bid Item: 056 W-L11-ALB.056 W Line Lift 11 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 W-L11-ALB.056

I tested bolts at 10W/11W with contractor employees Ignacio Aguilera and Mike Portillo. See my diary dated 3 March, 2011, for a list of the bolts used at this joint.

☐**04-0120F4 Bid Item: 056 X-L11-CB1.056 E-W Line Cross Over Lift 11 Cross Beam 1**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 056 X-L11-CB1.056

The contractor bolted Crossbeam 15 to the OBG. See my March 4, 2011, diary for a list of the RC sets used at this location.

☐