

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 009 Const Calendar Day: 556 Date: 18-Mar-2011 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: No Inspection
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Rain Condition windy, cool, rain

Working Day ☒ If no, explain:**Diary:**

Dispute

MEP Field Work

Installation of the 10 NPS CCSF Sewer under the W2E Cap.

☐**04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)**

F.W. SPENCER AND SON, INC

04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)

F.W. SPENCER AND SON, INC

Diary:

Dispute

Job Site Field Inspection 122 0-000-000.122

I did not inspect on this day. However, I spoke with Tom Colombo on 3-21-2011. He said that the wind and the rain was so bad that he sent the crew home at 1030. Up until that time, the crew was working on installing the 10 NPS CCSF Sewer under the W2E cap.

☐**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIKVEE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC							
UR SF77318	26' SCISSOR LIFT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 009

Date: 18-Mar-2011

Friday

