

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 562 Date: 24-Mar-2011 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Casey, William Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	50	12 PM	53	4PM	52
Precipitation					Condition	Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Tai-Lin Liu; Diary on 03/24/2011, Wednesday – Rain, 53/47 °F

•Checked Lotus Notes (e-mails) & PMIV.

•Attended safety meeting from 8:00 – 9:20 AM.

•Discussed RFI-2392 with Paul, later on Nicolai (METS) joining us, we made the final version of the response. Went to Nick (PB) office with Paul & Gary, tried to discuss with him, but he was not in his office. We left final version of response and ask him to come back to use. He called me around 11:10AM, we talked over and he some kind agree with the response. I sent it out to PMIV system at 11:30 am to close this RFI.

•Attended Photo show by CT photo group from 11:45 to 12:30 PM, watched CT 360 movie show.

•New RFI #2399 – OBG Splice Plates: Cutting and Hole Drilling came in today. Studied this RFI and talked to Philip to take care this RFI since I am going to take day off tomorrow.

•Continued studying Sub # 2222, and performed time sheet, car log and diary as well.

* Worked 1.0 hours OT today (03/24/11, Thursday)

