

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 299 Const Calendar Day: 563 Date: 25-Mar-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 29-Mar-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 119 meters . & work on the façade & struts at 139 meters . Crews started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , & Pablo had to work on the struts at 119 meters for the 3rd day .

Carlos & Michael had to work inside the North tower shaft . Barry , & Michael had to work inside the East tower shaft . Crews had to pretension the remaining bolts on the flanges & work on the angles bolts inside the tower shafts . They started at 7:15 AM.

Obra , Dustin , & Guo had to work on the top flanges & webs inside the façade . Crews had to snug the bolts on the flanges , set the new shim on the outer West strut , & install the remaining bolts .

In addition to that , crews had to install 250 mm. bolts DH4GM300015 & 260 mm. bolts DH4GM300016 on the angles through the tower skins . They started at 7:10 AM.

Obra & ABF engineer Daniel tried to work on the inner strut on the West side for the 2nd time . The angle plate is large crews could not flip the bolts , neither install the nuts above the angle plate for the top flange . There is not enough room for the crews to pull the plate out or turn it in order to install the bolts .

In the afternoon , crews had to install the bolts on the webs . They started at 12:45 PM. Crews were done at 3:10 PM.

Augie , Casey , & Edward had to work on the barge rigging materials to the site , & they had to work with the other crews on the struts pinning .

Anthony , Jacob , Jeffery , Kevin & Richard had to work on the façade & struts at 139 meters . Crews had to erect the outer façade plates . They started at 8:30 AM. Crews were done at 10:00 AM.

After that , crews had to erect the struts . They started at 10:20 AM. on the East struts . Then , West , North , & South strut .

In addition to that , crews had to drive drift pins & install temporary bolts before setting the top plates & moving to the struts at 143 meters . Crews were done at 3:10 PM.

All tower crews had to wrap up their tools & equipments . They left at 3:20 PM.

04-0120F4	Bid Item: 053	T-L04-ASW.053	Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 299 **Date:** 25-Mar-2011 **Friday**

Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment			Rental Company				
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>