

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:10 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 054 Const Calendar Day: 563 Date: 25-Mar-2011 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 29-Mar-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Between 07:00 and 09:30, I checked on the bolting operations at Splice #1 & the 28m facades, and the welding operations at the ESW restraint brackets and at Splice #2. After this, the bolting at 28m was covered by Sanny Khaw, and the welding was covered by Ae Tern. See their diaries for a list of labor and additional details.

\*\*\*\*\*

**Splice #1 bolting:**

Lucero's crew was working inside the North shaft at Splice #1 (Elevation 50.3m). Most of the shift was spent installing bolts in the longitudinal stiffener splice plates. Also, the B-C corner interior splice plate was installed.

\*\*\*\*\*

**Conversation:**

I spoke with METS inspectors Bill Levell, Dan Reyes, and Joselito Lizardo about preheat on the Tower splice welding. I relayed the message to them regarding the agreement that was made at yesterday's Team Tower meeting. The 3-hour soak will be required at the end of each shift's welding, then the heaters can be turned off. Before the re-start of welding in the morning, any partially completed portions of the weld will be MT tested. Bill asked that Mark Woods send him an email regarding this issue.

**04-0120F4 Bid Item: 053 T-L01-STE.053 Tower Lift 01 Strut East Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

