

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans
 Run date
 21-Nov-14

 Time
 5:23 AM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 068 Const Calendar Day: 566 Date: 28-Mar-2011 Monday Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID: Location:

Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day **V** If no, explain:

Diary:

Tower Activities

The contractor work on the bolting operation at Splice #1 in the East tower. David and Tony work on installing the skin splice plate bolts inside the East tower. Roger and Ryan work on tensioning the A490

-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift	01 Tow	er NE Er	ect stru	ctural steel (bridge tower)	
AMERICAN BRIDGE/FLUOR, A JV								
abor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/F	FLUOR, A JV						
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		

