

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 069 Const Calendar Day: 567 Date: 29-Mar-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4PM
Precipitation			Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

The contractor continue to work on A490 bolting operation at Splice #1. David is tensioning the bolts on skin E of the East tower. Ryan, Roger and Tony on tensioning bolts on skin C & D. The contractor move to the North tower due to not having enough bolts for the East tower. They are working on installing the bolts on the longitudinal stiffener inside the North tower.

Torque varification at the following location:

- Interior skin A of the East tower.
- Interior skin E of the East tower.
- Half of interior skin C of the East tower.
- Half of interior skin D of the East tower.

Note:

The bolts on skin plate C-D corner of East tower were left out in order to make room for ventilation. The skin splice bolts behind the longitudinal stiffener still need torque varification.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

