

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:57 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 228 Const Calendar Day: 568 Date: 30-Mar-2011 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld**

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

General Comments 056 E-L11-WEL.056At 10E/11E welding of high strength longitudinal stiffeners in progress. See the welding diaries for details. ☐**04-0120F4 Bid Item: 056 X-L11-CB1.056 E-W Line Cross Over Lift 11 Cross Beam 1**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 056 X-L11-CB1.056Ironworkers bolted the center web between the two cells, on the south side. ☐**04-0120F4 Bid Item: 056 X-L11-CB2.056 E-W Line Cross Over Lift 11 Cross Beam 2**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 056 X-L11-CB2.056Crossbeam 16. The Holt crew bolted the south side of Crossbeam 16 web, both sides (east and west). ☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Bradd, David Diary #: 228 Date: 30-Mar-2011 Wednesday

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	BENJAMIN SCOTT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	EDWARD MEYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW COCHRAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 058 E-L08-BPB.058

There was no work done on this operation today.

☐

04-0120F4 Bid Item: 085 E-L01-SBR.085 E Line Lift 01 Steel Barrier

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW WISTRICH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 085 E-L01-SBR.085

Benninghove crew bolted north barrier rail on the EB OBG. John Power, Mike Randall, and Chuck Middleton, all of whom are not listed in PMIV labor, assisted Benninghove and Wistrich.

☐

04-0120F4 Bid Item: 101 E-L11-TRR.101 E Line Lift 11 Travel Rail

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>