

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:56 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 230 Const Calendar Day: 570 Date: 01-Apr-2011 Friday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

**04-0120F4**  
**04-SF-80-13.2/13.9**  
**Self-Anchored**  
**Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 X-L11-CB1.056 E-W Line Cross Over Lift 11 Cross Beam 1**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments** 056 X-L11-CB1.056

The Holt crew bolted stiffener plates on the north and south ends of CB 15, both cells.

I measured the stiffener offsets, north and south, both cells of CB 15.

**04-0120F4 Bid Item: 056 X-L11-CB2.056 E-W Line Cross Over Lift 11 Cross Beam 2**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments** 056 X-L11-CB2.056

I tested all the bolts on the south web, both cells, of Crossbeam 16.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 230

Date: 01-Apr-2011

Friday

I also measured the offsets of all the stiffeners, north and south, both cells, of Crossbeam 16.

04-0120F4 Bid Item: 085 E-L01-SBR.085 E Line Lift 01 Steel Barrier

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW WISTRICH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES BENNINGHOVE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Diary:

Dispute

**General Comments** 085 E-L01-SBR.085

The Benninghove crew continued installing barrier rail on the north side of the eastbound OBG, panel point 27.5 through panel point 33.

John Power, Mike Randall, and Chuck Middleton are on this crew, but are not included on the PMIV labor list.

04-0120F4 Bid Item: 101 E-L11-TRR.101 E Line Lift 11 Travel Rail

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	LONNY CANDELARIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>

### Diary:

Dispute

**General Comments** 101 E-L11-TRR.101

I tested the last of the bolts on the traveller rail under crossbeam 16. The bolts on traveller rails under Crossbeam 15 and Crossbeam 16 have now all been tested.