

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 306 Const Calendar Day: 573 Date: 04-Apr-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Apr-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the façade & struts at 143 meters . They started at 7:25 AM.

Edward & Jeffery had to work on the barge rigging materials to the site & they had to to work with the other crews on the façade & working platform at 145 meters erection . Crews started on the barge at 10:30 AM.

Obra , Dustin & Pablo had to work on the North façade . Crews had to erect the side panel & install the bolts. The West side panel did not fit properly & the drilled holes & welded nuts on the panel do not align . Crews had to grind the holes on the side plate in order for the bolts to go through the holes & they had hard time to fit the side panel in place because of the tight space . Crews started at 7:00 AM. They were done at 5:10 PM.

Barry , Carlos , Guo , Ryan , Kevin , & Richard work on the façade on all four sides . Crews had to work on the remaining bolts .on the top , bottom , & side plates . They had to install , snug , mark for 1/2 turn & pretension the bolts inside the tower shafts & inside the façade , & only snug the lock nuts bolts in the slotted holes . They started at 7:30 AM. Crews were done at 9:30 AM.

After that , Guo , Ryan , Salvador , & I had to test 10% of the bolts inside the façade at 143 meters . Crews started inside the West at 9:30 AM. Then , on the East , South , & North façade . Guo was done at 11:45 AM. 8 bolts failed . Crews had to touch them up .

In the afternoon , Ryan & Carlos had to test 10% of the bolts for the façade inside the tower shafts Crews started at 12:45 PM. They were done at 3:50 PM. One side on the East façade was not completed Michael & Barry had to pretension the bolts . Crews were done at 2:30 PM.

Then , all crews joined Anthony , Jacob , Kevin & Richard on the work ing platform at 145 meters erection .

Erection tower crews had to work on the working platform at 145 meters . Crews had to erect the center section . Nicolaus flew the center piece to the site at 2:10 PM. Crews had to set it in place , drive drift pins & install the bolts.

Then , crews had to erect the East piece to close the erection tower at 145 meters , erect the South side piece , & erect the cross beams between the sides . They started at 3:00 PM. All tower crews were done at 5:10 PM. They left at 5:20 PM.

04-0120F4	Bid Item: 053	T-L04-ASW.053	Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 306 **Date:** 04-Apr-2011 **Monday**

Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment			Rental Company				
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
743	Marine, Barge, Flexifloat 1 EM1010					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>