

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:47 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 111 Const Calendar Day: 573 Date: 04-Apr-2011 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 60 - 70

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

See Thanh Le's diary for details on the W-Line and David Bradd or Philip He's for the E-Line.

- \* Review details of the Seismic Joint
- \* Open the gate to the storage yard along Burma Rd. Conco is delivering rebar for the CCO 140 mockup.
- \* Email correspondence with Karen Wang regarding Seismic Joint.
- \* Email correspondence with Ric Maggenti and Mike Whiteside regarding RFI 2410R00 having to do with the handling damage to the mockup plates for the Seismic Joint.
- \* Met with Karen Wang and Bob Brignano on the Logic Diagram in the scope for testing the Seismic Joint plates at the CHP test site.
- \* 1400 hrs Staff Meeting

No overtime accrued today.

**Material Inspection**

Observed Material delivered to the Seismic Joint Mockup location along Burma Rd.

**CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	JOHN GAGNON	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002307	FORKLIFT, CAT TH560B 10,000 LBS	1.00	0.00	0.00	0.00	No		<input type="checkbox"/>

**Diary:**

Dispute

**CCO #140 001 0-SJT-EFA.140**

Observed delivery of CCO #140 Seismic Joint Mockup rebar to the Burma Rd storage yard. Once the delivery truck arrived it took approximately 1 hour to unload the rebar and place it next to the Mockup site. I signed an Extra Work Bill verifying the time spent on this operation.



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Wilcox, Jason

**Diary #:** 111

**Date:** 04-Apr-2011

**Monday**

---

