

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 238 Const Calendar Day: 582 Date: 13-Apr-2011 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 056 E-L10-OBG.056 E Line Lift 10 OBG Erect structural steel**

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | JOSE AMAYA-MESA | 2.00 | 0.00 | 0.00 | 2.00 | | <input type="checkbox"/> |
| Ironworker | JNM | IGNACIO AGUILERA | 2.00 | 0.00 | 0.00 | 2.00 | | <input type="checkbox"/> |

Diary:**General Comments** 056 E-L10-OBG.056

The contractor installed bolts on WT stiffeners at PP 107. These bolts were left off in China because they interfered with the wood bracing installed for sea transport purposes. The RC lot number of these 22 X 70 bolts is DHGM220041.

Also today, the remainder of the Holt crew worked on the painter's work platform that is suspended from the suspender brackets on the south side of the EB OBG.

04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 071 X-SP4-INS.071 E-W Line Cross Over Service Platform 4 Install

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | FELIX MELGAR | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JERRY KUBALA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | VICTOR HERNANDEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOHNNY CALZASCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary:**General Comments** 071 X-SP4-INS.071

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 238

Date: 13-Apr-2011

Wednesday

The contractor has suspended work on this item.

04-0120F4 Bid Item: 085 E-L01-SBR.085 E Line Lift 01 Steel Barrier

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | MATTHEW WISTRICH | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JAMES BENNINGHOVE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

04-0120F4 Bid Item: 101 E-L11-TRR.101 E Line Lift 11 Travel Rail

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | FELIX MELGAR | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JERRY KUBALA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | APP | VICTOR HERNANDEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOHNNY CALZASCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary:

General Comments 101 E-L11-TRR.101

No work was done on this item today.