

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 313 Const Calendar Day: 582 Date: 13-Apr-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: :30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 06-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:45 AM. Crews had to work on the struts at 131 meters , prepare for the grillage erection & work on the gantry . Crews started at 7:00 AM.

Hill Side Drilling crews (John , Rusty , Carlos , Salvador , Todd , & Shawn) came to the site at 6:45 AM. Crews had to work on T - 1 tie backs foundations . They had to form around the tie backs , set the reinforcing steel , & prepare for the shot crete . They started at 7:00 AM.

In addition to that , crews had to work with Acorne crews on the concrete pour , & mobilize the drill rig , grout pump , air compressor & the accessories out of the site . Crews were done at 2:30 PM. They left at 3:00 PM.

Acorne concrete pump & crews (David Morowit , Antonio Nudes , & Juan Ochoa) came to the site at 7:00 AM. Crews had to work on the shot crete for the tie backs . Crews had to connect the concrete & air hoses . They were ready at 11:00 AM. Crews had to wait for Hill Side Drilling crews to finish forming around the tie backs .

The concrete truck came to the site at 12:45 PM. The concrete pour started at 12:50 PM. It was done at 1:20 PM. Crews had to finish & smooth the top of the concrete , wrap up & clean up . They were done at 2:00 PM. They left at 2:30 PM.

ABF surveyors were on the site to survey the locations & orientations of the form work , & they had to work with Hill Side Drilling crews .

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 131 meters .

Michael & Dustin had to work inside the North tower shaft . Pablo & Guo had to work inside the East tower shaft . Obra , & Ryan had to work inside the facades . Crews had to work on the East , North & South struts . They had to remove the temporary bolts , adjust the splice plates , set the shims where is required , drive drift pins to align the holes , & install temporary bolts . Crews started at 7:15 AM.

In the afternoon , Dustin & Michael had to work inside the West tower shaft . Pablo & Guo had to work inside the South tower shaft . Crews had to work on the West struts .

Barry & Carlos had to work on the top & side plates on the North façade . Crews had to set the lower angles on the North & West tower shafts , & install few permanent bolts . They started at 7:10 AM. They were done at 12:00 PM.

In the afternoon , crews joined the other crews on the West struts to the end of the shift . No bolts were delivered to the site for the struts or façade at 131 meters .

Crews were done at 3:10 PM. They had to wrap up their tools & equipments . They left at 3:20 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 313 **Date:** 13-Apr-2011 **Wednesday**

Anthony , Edward , & Jeffery had to work on the barge & W line rigging materials to the site & they had to work with the other crews in all areas .

In addition to that , crews had to fly the remaining bolts for splice 4 , lower the bolts , washers , & nuts inside the tower shafts for the longitudinal stiffeners & skin plates & built 2 scaffolds around the East & South tower shafts , & hook the swindle to the gantry cables . Crews were done at 5:10 PM. They left at 5:20 PM.

Casey , Kevin , & Richard had to work on the gantry . Crews had to lower the gantry from 75 meters to the top of the grillage elevation. They started at 7:15 AM. The cables were at the grillage elevation at 11:15 AM.

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>