

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 074 Const Calendar Day: 582 Date: 13-Apr-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 18-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's crew continue the splice bolting operation at splice #1 North, East and South tower. Roger and Ryan are tensioning the bottom longitudinal stiffener splice and skin C-D corner bolts inside the North tower using the electrical wrench. David and Tony work on installing the splice skin C-D corner bolts, behind the diagonal plate, in the South tower.

Torque varification at the following location:

- Top and bottom longitudinal stiffener on skin A, B, C, D, and E in the North tower.
- Half of the bolts on skin C and D corner in the East tower.
- Skin C-D corner, behind the diagonal plate, in the South tower.

Note:

- Completed torque varification on all the bolts at splice #1 North tower.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

