

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:52 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 317 Const Calendar Day: 587 Date: 18-Apr-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug

Approved Date: 09-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the struts at 139 meters , & work on the grillage . They started at 7:30 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 139 meters .

Crews had to work on the preparations . They had to lift , & secure the top plates with cables , reroute the air & power lines , & lower their tools , equipments inside the tower shafts , Crews started at 7:45 AM..

In addition to that , crews had to clear the area inside the shafts in order to work on the top flanges . They had to move the bolts for splice 4 & store them on the opposite sides of the working areas . Crews were done at 12:00 PM. .

In the afternoon , crews had to work with the 135 meters struts crews . They had to unload the bolts to the site They were done at 2:30 PM. No other activities were performed on the site . No bolts for the 139 meters were delivered to the site .

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , & Richard had to work work on the grillage & prepare for drilling the grillage skin plates.

In addition to that , crews had to release the hydraulic jacks on the East & South tower shaft in order to adjust the grillage , pick half the grillage load on the gantry , & pull the grillage East . They started at 10:30 AM. Crews were done at 11:30 AM.

In the afternoon , crews had to fly materials from the barge to 135 meters struts . They started at 12:45 PM. Crews were done at 2:30 PM. All tower crews were done at 3:10 PM. They left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L04-ASW.053 Tower Lift 04 Walkway Grating and Access Tower SW Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Guo Chen	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Rental Company



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 317 **Date:** 18-Apr-2011 **Monday**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L05-BSW.053 Tower Lift 05 Bolt Tower SW							
AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	RICHARD CHOUNARD	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>