

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:27 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 004 Const Calendar Day: 590 Date: 21-Apr-2011 Thursday

Inspector Name: Collins, Warren Title: Assistant Structural Rep

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date: 22-Aug-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Work Performed is covered by CCO No. 170 - Force Account Contract Change Order.
Hours of Work/Period covered: 0700 - 1300 (6 Hours).

☐**CCO-170 Bid Item: 001 C-WWW-EFA.170 Wrapping Wire Welding**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN BROWN	5.30	0.00	0.00	5.30		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	0.30	0.00	0.00	0.30		<input type="checkbox"/>
Ironworker	JNM	RICHARD DAMBOISE	5.30	0.00	0.00	5.30		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 C-WWW-EFA.170

Preparing S-Wire test piece for second (2nd) Cadweld demonstration. Small hand tools were used as part of this work.

Thermocouples attached to test piece by Caltrans personnel prior to S-Wire being placed. Damage to sheathing occurred during the performance of the Iron Worker operations. This was repaired by Caltrans personnel after Iron Workers had completed their work.

Cadweld demonstration scheduled for Tuesday 26th April 2011.

☐