

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:22 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 080 Const Calendar Day: 590 Date: 21-Apr-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's crew continue the splice bolting operation at splice #3 East tower at 114M elevation. Roger work on tensioning bolts on the splice skin A and E plate. Ryan work on aligning the top longitudinal stiffener splice plate using a hydraulic jack and placing the A490 bolts, nuts and washers.

Attended the safety stand down 8-10:30AM.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>