

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:22 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 081 Const Calendar Day: 591 Date: 22-Apr-2011 Friday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 12:00 PM Break: 00:00 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's crew continue the splice bolting operation at splice #3 East tower at 114M elevation. Roger work on tensioning bolts on the splice skin plate. Ryan work on aligning the longitudinal stiffener and installing the A490 bolts. Ryan also work on pre-tensioning of the skin splice plate bolts.

Torque varification of the A490 bolts:

-Skin B-C corner behind the diagonal stiffener plate (M27x200).

-Skin C-D corner behind the diagonal stiffener plate (M27x200).

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | RYAN EVANCHIK | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |