

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:46 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 113 Const Calendar Day: 594 Date: 25-Apr-2011 Monday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 17:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 053 T-L01-SFN.053 Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L04-BNW.053 Tower Lift 04 Bolt Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Lorenzo Padilla	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 053 T-L04-BNW.053☐

Kevin's crew work on facade bolting at 135m elevation. The crew place A325m bolts on façade. The crew work on tensioning the A325 bolts at various location at 135m elevation.

The crew hoists bolts from the bridge deck to 135m elevation façade.

Eduardo and Matt works on bolting the north bay façade.

Lorenzo and Tan work on bolting facade angle to skin connections in the north shaft.

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 113

Date: 25-Apr-2011

Monday

Contractor: CERTIFIED COATINGS COMPANY

Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
---------	-----	-----------	------	------	------	------	--------------------------

Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
---------	-----	---------------	------	------	------	------	--------------------------

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV