

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 326 Const Calendar Day: 598 Date: 29-Apr-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 12-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 131 meters , & work on the grillage . They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , & Michael had to work on the façade at 131 meters . Crews had to adjust the brackets , drive drift pins to align the holes , install , & snug , mark 1/2 turn for the bolts less than 200 mm. , & mark 2/3 turn for 200 mm. bolts .

Guo had to work inside the East tower shaft . Carlos had to work inside the South tower shaft . Dustin had to work inside the North tower shaft . Michael had to work inside the West tower shaft .

In addition to that , crews had to place the top & bottom corner plates , snug the lock nuts in the slotted holes . They started at 7:10 AM.

Michael , Dustin , Tony , & I had to test 10% of the bolts on the North façade on the top plate . Crews started at 7:50 AM. They were done at 8:05 AM.

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , Richard , Matt , Dathan , Ignacio , John , Johnathon , Jose , Lonny , & Michael had to work on the grillage . Crews had to drill the grillage skin plate using 14 & 30 mm. drill bids . They started at 7:10 AM.

Anthony , & Edward had to drill on the A plate . Jacob & Richard had to drill on the E plate on the West tower shaft .

Tony & Edward were done drilling on the A plate at 1:00 PM. They had to set the scaffold & drills on the C plate . Crews started to drill on the C plate at 1:30 PM.

Casey & Kevin had to drill on the D plate . Augie & Jeffery had to drill on the D plate on the North tower shaft .

Casey & Kevin were done drilling on the D plate on the North shaft at 1:30 PM. Crews had to set the scaffold & drills on the C plate on the South tower shaft . Crews started to drill at 2:00 PM.

John , & Lonny had to drill on the A plate . Ignacio & Jose had to drill on the D plate on the South tower shaft .

Matt had to drill on the B plate . Dathan & John had to drill on the A plate on the East tower shaft . Matt was done at 9:15 AM. He had to set the scaffold on the C plate . Johnathon joined him on the C plate . Crews started to drill at 9:35 AM.

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 326

Date: 29-Apr-2011 **Friday**

Hill Side Drilling crews (Rusty , Sergio , & Max) had to work on T - 1 tie back footing . Crews had to break the rock 1.0 meter below the tie back using the John Deere excavator with jack hammer . Sergio started to break the rocks at 7:10 AM.

In addition to that , Sergio had to remove the debris with the excavator . Rusty & Max had to clean the working area between the tie backs . Crews were done at 3:20 PM. They left at 3:30 PM.

ABF engineer & surveyors were on the site to work with the crews & to direct the crews for the new changes .

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>