

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 112 Const Calendar Day: 598 Date: 29-Apr-2011 Friday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date: 16-Mar-12 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 4PM 60 - 70

Precipitation None

Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF crews activities:

ABF crews started scaffolding for hinges K of the West line. They completed the scaffolding of the right side hinge completely and partially the left side hinge. The details of their work are shown in the pictures.

ABF Crews:

- Rick Clayborn (Welderer)
- Cruz Josh (Welderer)
- Enrique Robles (IWSF)
- Hayes Batiste (IWSJ)
- Andrew Meade (IWSJ)
- Steve Elkin (Crane Operator)

Equipment:

- Crane Terex RT160
- Generator (ABF# 002343)

04-0120F4 Bid Item: 046 W-HGK-SRF.046 W Line Hinge K Spherical Bushing Ring Furnish

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		Cruz Josh	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		Rick Clayborn	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002343	GENERATOR, 7000 W MULTIQUIP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 112

Date: 29-Apr-2011

Friday

04-0120F4 Bid Item: 046 W-HGK-SRI.046 W Line Hinge K Spherical Bushing Ring Install
AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 112

Date: 29-Apr-2011

Friday



Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 112 **Date:** 29-Apr-2011 **Friday**

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 112

Date: 29-Apr-2011

Friday

