

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 328 Const Calendar Day: 602 Date: 03-May-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 131 meters & work on the grillage . Crews started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the façade at 131 meters . Crews had to snug , mark 1/2 turn for the bolts less than 200 mm. & mark 2/3 turn for the 200 mm. Bolts , & pretension them . & only snug the lock nuts in the slotted holes . Crews started at 7:10 AM.

Guo had to work inside the East tower shaft . Pablo inside the South tower shaft . Michael had to work inside the West tower shaft , Ryan had to work inside the North tower shaft . Barry had to work inside the North & South façade . Carlos had to work inside the East façade , & Obra had to work inside the North & West façades . Crews were done at 12:00 PM.

In the afternoon , Barry , Carlos , Dustin , & Pablo had to mobilize their tools , equipments , air & power lines to the façade at 127 meters .

Guo had to work on house keeping . He had to vacuum & clean inside the façade , remove all excess materials out of the façade . He started at 12:35 PM.

Michael , Ryan , Tony , & I had to test 10% of the bolts inside the East , North , & South façade . 6 bolts failed . Crews had to touch them up . 8 bolts were installed on the slotted holes with regular nuts & with out FTP . Crews had to change the bolts & place FTP on the plates . Testing the East façade is not completed . Crews were done at 3:20 PM.

Anthony , Augie , Casey , Edward , Jacob , Jeffery , Kevin , Richard , Matt , Dathan , Ignacio , John , Johnathon , Jose , Lonny , & Michael had to work on the grillage . Crews had to drill the skin plate using 14 , 18 , & 30 mm. drill bids . Crews had to set their drills , connect the power lines . They started to drill at 7:10 AM.

Anthony had to drill on the C plate . Edward had to drill on the A plate . Richard & Jacob had to drill on the E plate on the West tower shaft .

Augie had to set the scaffold & drill on the B plate . Jeffery had to drill on the A plate on the North tower shaft . Augie left at 11:45 AM.

Lonny had to drill on the A plate . Casey & Kevin had to drill on the C plate on the South tower shaft

Matt & Johnny had to drill on the C plate . Jose & Ignacio had to drill on the D plate . Dathan & John had to drill on the A plate on the East tower shaft .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 328

Date: 03-May-2011 Tuesday

Drilling crews had to alternate with Jose & Carlos on house keeping & cleaning the site to the end of the shift .

All tower crews were done at 3:10 PM. They had to wrap up their tools & equipments . Crews left at 3:20 PM.

Hill Side Drilling Inc. crews (Rusty & Sergio) came to the site at 7:00 AM. Crews had to work on T - 1 tie back footing . They had to haul out of the site the excavated materials . The loading truck came to the site at 7:55 AM. Sergio started to load the truck at 8:00 AM.

The truck had to deliver the materials & unload them on the South side of W - 3 . Total of 12 loads were hauled out of the site at 10:00 AM. 23 loads at 12:00 PM. & 40 loads at 3:30 PM. Crews left at 3:35 PM.

04-0120F4 Bid Item: 053 T-L04-STS.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	IGNACIO AGUILERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DATHAN KAAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOHN TURNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 328

Date: 03-May-2011 Tuesday

*E0090562

TOWER CRANE

0.00

0.00

0.00

0.00

No

☐