

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 087 Const Calendar Day: 602 Date: 03-May-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's crew continued the splice bolting operation at splice #3 East and West tower at 114M elevation. Torque verification witnessed by Doug Wright on the bottom half of the longitudinal splice plate inside the East tower. The contractor mobilized their bolting equipment to the West tower. Roger and Tony work on placing bolts, nuts and washers on the tower skin splice plate. David and Ryan work on aligning the placing bolts, nuts and washers on the top longitudinal stiffener plate.

Note:

Completed splice #3 bolting in the East Tower.

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>