

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 253 Const Calendar Day: 603 Date: 04-May-2011 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 22-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments☐**04-0120F4 Bid Item: 056 E-L11-WEL.056 E Line Lift 11 Weld**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L07-ALB.056 E Line Lift 07 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | RYAN NASH | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | PABLO RAMIREZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | OBRA PAULK | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | MICHAEL BALWINSKI | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | DUSTEN CLAYBORN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary:

Dispute

General Comments 056 E-L07-ALB.056

There was no bolting at the OBG today. There was miscellaneous welding at various places at the OBG. See the welding diaries.

☐**04-0120F4 Bid Item: 056 E-L08-ALB.056 E Line Lift 08 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 085 E-L01-SBR.085 E Line Lift 01 Steel Barrier

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|-------|-------|------|--------|--------|--------|-------|---------|---------|
|-------|-------|------|--------|--------|--------|-------|---------|---------|



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bradd, David

Diary #: 253

Date: 04-May-2011 Wednesday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

| | | | | | | | |
|------------|-----|------------------------|------|------|------|-------|--------------------------|
| Ironworker | JNM | ROBERTO HERNANDEZ-ZELE | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | MARIO MARQUEZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |

Diary:

Dispute

General Comments 085 E-L01-SBR.085

Two ironworkers drilled and tapped holes on the back side of the barrier rails. The holes are for the cover plates over the back side of the barrier rails.

CCO-024 Bid Item: 001 0-TRM-101.024 Traveler Rail Modifications (101)

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|------------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | FELIX MELGAR | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JERRY KUBALA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROBERTO HERNANDEZ-ZELE | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | WALTER HERNANDEZ-ZELED | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JOHNNY CALZASCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary:

Dispute

General Comments 001 0-TRM-101.024

The Kubala crew installed traveller rail at CB-3. The Kubala crew also worked on the stairs to the work platform at CB-1.