

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:50 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 605 Date: 06-May-2011 Friday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date: 10-Oct-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 4PM 60 - 70

Precipitation None Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

ABF and Macalloy Crews activities:

The full pre-tensioning up to 19000 psi gage pressure of the South Hinge K of the West line continued with one jack only and finished about 2:0 PM. . The crews begun the initial pre-tensioning of the North K hinge of the W line up to 5000 psi gage pressure with respect to sequence as specified in the submittal ABF-SUB-002266R00. It is expected that the crew start the work with two jacks on Monday May 9 2011 in order to expedite the process. Jim Benninghov, the Foreman, was not present but monitored the activities.

CONCO crews activities:

The Crews continued to work of the jacking saddle form.

ABF Crews:

- Matthew Wistrich
- Mike Rondel
- Charles Middleton

Macalloy Crew:

-Jonathan Jackson

CONCO crews:

- Gary Pene
- Jasmin Gorinjac

ABF &amp; Macalloy Equipments:

Generator whisperwatt 7000 (ABF# 002343)

MacAlloy pre-tensioning equipments

**04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)**

AMERICAN BRIDGE/FLUOR, A JV

**Equipment**

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: 002343	AMERICAN BRIDGE/FLUOR, A JV GENERATOR, 7000 W MULTIQUIP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Iranmanesh, Abbas    Diary #: 117    Date: 06-May-2011    Friday

04-0120F4    Bid Item: 051    0-000-000.051    ERECT STRUCTURAL STEEL (BRIDGE)  
CONCO PUMPING

04-0120F4    Bid Item: 060    X-W2C-JKS.060    E-W Line Cross Over W2 Cap Jacking Saddle  
CONCO PUMPING

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CONCO PUMPING							
		JASMIN GORINJAC	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		GARY PENE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor:	CONCO PUMPING							
*E0090406							No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0080406							No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0070406							No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0060406							No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>

### Attachment



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 117

Date: 06-May-2011 Friday

