



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:07 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 336 Const Calendar Day: 605 Date: 06-May-2011 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

Clear and mild

•Finalize the response to RFI 2431 – Mislocated 19mm hole on the CCO 140 Seismic Joint Support Plate. It was sent out this morning.

•Bob Brignano discovered that there is no diameter called for on the top plate of the Channel Assembly in the Project Plans. I double checked and could not find it either. This was brought up to TY Lin for their review.

•Diary work

No overtime accrued today.

