

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 118 Const Calendar Day: 608 Date: 09-May-2011 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date: 10-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 60

Precipitation None Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.ABF and Macalloy Crews activities involved in pre-tensioning Hinge-K: ☐

The crews continued the initial pre-tensioning of the North K hinge of the W line up to 5000 psi gage pressure with only one jack. Approximately 3/4 of the anchor rods have been pre-tensioned and the amount of elongation varies from 4mm to 6mm. It is expected to start full pre-tensioning before noon tomorrow.

North Deviation Saddle gantry:

The gantry was disassembled by Jerry Kubala on Saturday May 7, 2011 and the pieces were carried by crane Terex RT 160 on the deck and transformed by the Tower Crane to the barge. Precise information is not available since I was not present,

CONCO crews activities:

The crews completed some part of the jacking saddle form work as shown on the pictures. The crews started cleaning and patching (trimming) the grout surface of the West line deviation saddle.

ABF Crews involved in the Hinge K anchor pre-tensioning:

- Matthew Wistrich
- Mike Randel
- Charles Middleton

Macalloy Crew:

-Jonathan Jackson

CONCO crews:

- Gary Pene
- Jasmin Gorinjac

ABF & Macalloy Equipments:

- MacAlloy pre-tensioning equipment (only one jack)
- High air pressure provided by ABF

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

Equipment

Rental Company



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 118 **Date:** 09-May-2011 **Monday**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0100406						No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle				
CONCO PUMPING							

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
		JASMIN GORINJAC	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		GARY PENE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 118

Date: 09-May-2011 Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 118

Date: 09-May-2011 Monday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 118

Date: 09-May-2011

Monday

