

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:06 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 080 Const Calendar Day: 608 Date: 09-May-2011 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 17-May-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities**Bolting at Splice #3:**

They were working inside the North, South, and West shafts today. Inside the South and West shafts, snug tightening and tensioning was ongoing. Inside the North shaft, installing bolts was ongoing. The list of labor is covered in Ae Tern's diary. While Ae was witnessing torque verification inside the West shaft, I spent the majority of the shift inspecting snug tightening, match marking, and tensioning of bolts inside the South shaft.

Welding at Splice #2:

The final MT was completed today inside the East shaft. This completes all of the welding operation at Splice #2.

Welding at Splice #1:

Inside the South shaft, welding was ongoing today on the B-C upper (welder Sal Sandoval) and C-D lower (welder Mike Jimenez) corner fillet welds. Inside the North shaft, prep work (grinding, paint removal, etc) was ongoing.

9m external diaphragm welding:

Welding was ongoing at the 9m external diaphragms on the PJP welds of plate 9m-East-Inner.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 080

Date: 09-May-2011 Monday

--