

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 303 Const Calendar Day: 610 Date: 11-May-2011 Wednesday Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm **Break:** 00:30 Over Time:

Federal ID: Location:

Reviewer: Status: Submit Mathur, Lalit Approved Date:

Weather

Temperature 7 AM 50 - 60 **12 PM** 50 - 60 4PM 50 - 60

Precipitation 0.00" Condition Overcast in the AM to sunny in the w/high winds

Working Day If no, explain:

Dispute Diary:

Work description.

- See Chris Havel and Abbas Iranmanesh's diaries for more details regarding ABF and Macalloy's equipment, labor, and operations for stressing (100% of Pjack) the North W2W Hinge K Macalloy rods.
- Abbas Iranmanesh's diaries for more details regarding Conco's equipment, labor, and operations for clean-up work for the west deviation saddle grout pad. Also for ABF's equipment, labor, and operations for the removal of the erection gantries for the W2E west deviation saddle.

04-0120F4	Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle							
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	FOR	JERRY KUBALA	1.00	0.00	0.00	1.00		
Ironworker	JNM	RIGOVERTO GARCIA	1.00	0.00	0.00	1.00		
Ironworker	JNM	ROBERTO HERNENDEZ	2.00	0.00	0.00	2.00		
Ironworker	APP	MARIO MARQUEZ	1.00	0.00	0.00	1.00		
Ironworker	APP	JOHN CALZASCIA	1.00	0.00	0.00	1.00		
Diary:								Dispute
Work description. 060 E-W2C-WDS.060								
The following	ng equipment w	as used for stressing t	he W2E v	vest de	viation	saddl	e:	
//Boltight Pu 1.) Serial Nu	•	-2222000136 and Typ	e = BT150)7				
//Boltight Ja	icks//							

Jacks used on the top portion of the W2E west deviation saddle:

- 1.) RN# = 1511
- 2.) RN# = 4064

Jacks used on the bottom portion of the W2E west deviation saddle:

- 1.) RN# = 1517
- 2.) RN# = 1512



Page 1 of 2

Run date 21-Nov-14

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Time 11:44 AM

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Bruce, Matt Diary #: 303 Date: 11-May-2011 Wednesday

The following are the general comments related to the stressing operation:

- 1.) The final stressing at the W2E west deviation saddle was completed for the remaining 28 anchor rods. The outermost column of 4 anchor rods in Setup #5 towards the jacking saddle was completed. All the anchor rods in Setups #6, and 7 were also completed today. ABF ironworkers commenced removing the erection gantries after the stressing operation with out officially consulting Caltrans Engineers.
- 2.) The anchor rods were stressed to 100% Pjack at a gauge pressure of 17,250psi. This was done at least twice on all rods until there was minimal or no movement in the nut to mitigate seating losses.
- 3.) The ironworkers applied the proper gauge pressure of 17,250psi throughout the stressing operation.

