

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:47 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 122 Const Calendar Day: 612 Date: 13-May-2011 Friday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:45 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date:

10-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 70**Precipitation** None **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF and Macalloy Crews activities involved in the initial pre-tensioning of the anchor rods:

The crews continued the initial pre-tensioning of the Macalloy rods of South side hinge-K of the E-Line based on sequence specified in the submittal ABF-SUB-002266R00 to maximum of 5000 psi gage pressure.

ABF Crews involved in relocating the Hinge-K scaffolding:

The crews removed the entrance platform to the elevator as shown in the pictures. They transferred the North side scaffolding of the W-line to the North side of the E-line and secured by the top bolt to the frame of the Hinge-K. The entrance platform of the elevator was put in place and secured as it was before.

ABF Crews involved in pre-tensioning Hinge-K:

- Matthew Wistrich
- Mike Randel
- Charles Middleton

Macalloy Crew:

- Jonathan Jackson

ABF Crews involved in relocating the Hinge-K scaffolding:

- Jack Hunter
- Morris Robertson
- Matthew Chamberlain
- Bill (William) Alger (Crane Operator)

ABF & Macalloy Equipments in Hinge-K pre-tensioning:

- MacAlloy pre-tensioning equipment (only one jack)
- High pressure air provided by ABF
- Generator ABF#000009

ABF Equipment involved in relocating the Hinge-K scaffolding:

- Crane Terex 160 RT

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 122 **Date:** 13-May-2011 **Friday**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	WILLIAM ALGER	2.00	0.50	0.00	2.50		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERTSON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton					No		
		2.00	0.50	0.00	0.00			<input type="checkbox"/>

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 122

Date: 13-May-2011 Friday

