



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 307 Const Calendar Day: 616 Date: 17-May-2011 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0.11"

Condition Overcast with high winds and heavy rain in the AM

Working Day ☒ If no, explain:

Diary:

Dispute

Work description.

- See Chris Havel and Abbas Iranmanesh's diaries for more details regarding ABF and Macalloy's equipment, labor, and operations for stressing (100% of Pjack) the South W2E Hinge K Macalloy rods.
- Assisted Chris Havel with monitoring the Hinge K Macalloy rod stressing operation. No significant problems were encountered with the actual stressing of the Macalloy rods. It should be noted that the high winds and heavy rain stopped stressing operations approximately at 9:00am.
- Worked on project surveying issues related to OBG and cable work.

