

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 4:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 616 Date: 17-May-2011 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 26-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CERTIFIED COATING  
COMPANY**☐

Contractor sand blast splice seam weld inside of OBG #7 on the E-line, condition was taken prior to applying the primer paint coating. The following result were recorded: Steel temperature 62 degree, wetbulb 53, drybulb 59, relative humidity 71, dupoint 49. These condition was okay for applying paint. They were also building scaffold inside of OBG #7 on the W-line. For labor and equipment see Fintan Shanley diary.

**04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L09-BPB.058 E Line Lift 09 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 157

Date: 17-May-2011 Tuesday

04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 157 Date: 17-May-2011 Tuesday

04-0120F4 Bid Item: 077 X-L08-CBM.077 E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L04-OBG.077 E Line Lift 04 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L06-OBG.077 E Line Lift 06 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L06-OBG.077 E Line Lift 06 OBG Clean and paint structural steel  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L07-OBG.077 E Line Lift 07 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L08-OBG.077 E Line Lift 08 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 157

Date: 17-May-2011 Tuesday

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			

CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
CERTIFIED COATINGS COMPANY			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
AMERICAN BRIDGE/FLUOR, A JV			

CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			