

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 095 Const Calendar Day: 617 Date: 18-May-2011 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Morning: Overcast. Afternoon: Sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's crew continued the tower bolting operation at splice #4 North, West, East and South tower at 145M elevation. The bolting crew work on installing minimum required bolts, nuts and washers on all four tower splice plate in preparation for the Tower Saddle Erection. Ryan and Tony work on installing bolts, nuts and washers in the East tower. Roger and Mike work in the West and South tower. All of the minimum required bolts were installed and snug.

Please see Sami Daouk's diary for labor hours.

04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | MICHAEL PORTILLO | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN EVANCHIK | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | APP | Tony Miranda | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |