

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 618 Date: 19-May-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

| | | | |
|---------------|------|-------|-----------------|
| Temperature | 7 AM | 12 PM | 4 PM |
| Precipitation | | | Condition Sunny |

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's crew continued the tower bolting operation at splice #4 West and South tower at 145M elevation. Ryan and Tony work on installing splice skin plate bolts, nuts and washers in the West tower. Roger and Mike work in the North tower installing 4 column of the minimum required bolts that were left out by accident. After installing and snug tightening the bolts in North tower, they went to work in the South tower installing splice skin plate bolts, nuts and washers.

**04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | MICHAEL PORTILLO | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | RYAN EVANCHIK | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JAMES MIRANDA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

