

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 097 Const Calendar Day: 619 Date: 20-May-2011 Friday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's bolting crew continued the tower bolting operation at splice #4 West and South tower at 145M elevation. Ryan and Tony work on snug tightening and tensioning the skin plate C and D bolts. Roger and Mike work on drilling the shim plate for skin E of the South tower. They finished drilling the shim plate and install it on skin E exterior of the South tower.

**04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL PORTILLO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>