

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:56 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 161 Const Calendar Day: 620 Date: 21-May-2011 Saturday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 26-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**Bike Path**

Contractor was installing rubber pad (elastomeric bearing pads) on the bike path beams at panel points 15, 17, 19, 21, and 23. They use a roller to apply CCS (Chem Co System) bonder, modified paste, low modulus part A and B combine.

Another crew started at panel point 35 on the bike path beam, solvent clean with acid tone and also clean the neoprime rubber pads. Also move bike path panels 15-17 and 19-21 from OBG#9 to OBG#3.

**04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE MULATO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CHRISTOPHER BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Mofo, Sebastian    **Diary #:** 161    **Date:** 21-May-2011    **Saturday**

*E0140583					No	<input type="checkbox"/>
	8.00	0.00	0.00	0.00		
*E0130583					No	<input type="checkbox"/>
	8.00	0.00	0.00	0.00		
*E0120583					No	<input type="checkbox"/>
	8.00	0.00	0.00	0.00		
<b>04-0120F4      Bid Item: 058      E-L08-BPB.058      E Line Lift 08 Bike Path Beam</b> AMERICAN BRIDGE/FLUOR, A JV						
<b>04-0120F4      Bid Item: 058      E-L08-BPS.058      E Line Lift 08 Bike Path Segment</b> AMERICAN BRIDGE/FLUOR, A JV						
<b>04-0120F4      Bid Item: 058      E-L09-BPB.058      E Line Lift 09 Bike Path Beam</b> AMERICAN BRIDGE/FLUOR, A JV						
<b>04-0120F4      Bid Item: 077      E-L01-OBG.077      E Line Lift 01 OBG Clean and paint structural steel</b> CERTIFIED COATINGS COMPANY						
<b>04-0120F4      Bid Item: 077      W-L01-OBG.077      W Line Lift 01 OBG Clean and paint structural steel</b> CERTIFIED COATINGS COMPANY						
<b>04-0120F4      Bid Item: 077      W-L02-OBG.077      W Line Lift 02 OBG Clean and paint structural steel</b> CERTIFIED COATINGS COMPANY						
<b>04-0120F4      Bid Item: 077      W-L02-OBG.077      W Line Lift 02 OBG Clean and paint structural steel</b> AMERICAN BRIDGE/FLUOR, A JV						
<b>04-0120F4      Bid Item: 077      W-L04-OBG.077      W Line Lift 04 OBG Clean and paint structural steel</b> CERTIFIED COATINGS COMPANY						
<b>04-0120F4      Bid Item: 077      E-L02-OBG.077      E Line Lift 02 OBG Clean and paint structural steel</b> CERTIFIED COATINGS COMPANY						



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofo, Sebastian

Diary #: 161

Date: 21-May-2011 Saturday

04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 161

Date: 21-May-2011 Saturday

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			

CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
CERTIFIED COATINGS COMPANY			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
AMERICAN BRIDGE/FLUOR, A JV			

CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			