

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 127 Const Calendar Day: 622 Date: 23-May-2011 Monday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 053 T-L01-SFN.053 Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L04-BNW.053 Tower Lift 04 Bolt Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 053 T-L04-BNW.053Final Bolt Field Splice 3
North Shaft☐

Torque verification for the M27 A490 bolts are completed at the following locations:

Longitudinal stiffener at Splice 3 – North Shaft

Upper and lower Splice:

Skin A – Longitudinal stiffeners A1, A2, A3 and A4

Skin B – Longitudinal stiffeners B1

Skin C – Longitudinal stiffeners C1, C2

Skin D – Longitudinal stiffeners D2, D3, D4

Skin E – Longitudinal stiffeners E1, E2



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 127

Date: 23-May-2011 Monday

Torque verification for the M27 A490 bolts are completed at the following locations:
All skin splice plate interior bolts (bolts that are turned from the nut side) – North Shaft

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV