

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 347 Const Calendar Day: 625 Date: 26-May-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Jun-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the façade at 89 meters , work on the struts at 99 meters , & work on the gantry & safety net . Crews started at 7:00 AM.

Ryan , Dustin , Salvador , & I had to test 10% of the bolts inside the tower shafts & the façade boxes at 89 meters . Crews started at 7:10 AM. They were done at 9:10 AM.

After that , crews joined the other crews on the struts at 99 meters to the end of the shift . The 89 meters struts & façade work is completed .

Obra , Barry , Carlos , Guo , Michael , & Pablo had to work on the façade at 89 meters . Crews had to work on the final touches , house keeping , pull out of the site the excess materials , their equipments , tools , reroute the air & power lines , & mobilize to work on the struts at 99 meters . They started at 7:10 AM. Crews were done at 9:00 AM.

After that , crews had to prepare to work on the struts . They had to lift the top plates , haul materials inside the tower shafts & on the struts , prepare their tools , & equipments .

In addition to that , crews had to remove the temporary bolts , adjust the splice plates , place shims where is required , drive drift pins to align the holes on the flanges & webs , & install the permanent bolts using ; 220 mm. bolts DH4GM300018 , 230 mm. bolts DH4GM300025 & DH4GM300035 , & 250 mm. bolts DH4GM300015 ,

Carlos & Barry had to work inside the East tower shaft . Michael & Ryan had to work inside the North tower shaft . Dustin & Pablo had to work on the East struts . Obra had to work on the South strut . Guo had to work on the North strut . Crews were done at 5:10 PM. They had to wrap up their equipments & tools . Crews left at 5:20 PM.

Anthony , Augie , Casey , Edward , Jacob , Kevin , & Richard had to work on the gantry . Crews were called to hold on disassembling the gantry . Crews had to disassemble the supporting beams for the safety net , fly materials from the barge & set them on the W line for the cable cat walk . Crews started at 7:10 AM. They were done at 5:00 PM. Crews left at 5:20 PM.

Conco crews came to the site at 6:45 AM. They had to work on the tie back footing . Bruce & Jose had to work on the reinforcing steel on the North side of the footing . Crews had to place # 25 mm. at 0.3 meter at center in 2 layers of steel , place spacer blocks , & spreader bars between the layers . They started at 7:10 AM. crews were done at 11:00 AM. Bruce & Jose had to wrap up their tools & equipments . They left at 11:15 AM.

Norman , Patrick , Gary , & Jasmin had to work on the form work . Crews had to form the South side



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 347 **Date:** 26-May-2011 **Thursday**

of the footing . They had to drive dowels into the ground to anchor the form panels , adjust the form & secure it in place . Crews started at 7:00 AM. They were done at 12:00 PM.

After that , crews had to form the North side of the footing . They started at 12:40 PM. Crews were done at 3:10 PM. They had to wrap up their tools & equipments . Crews left at 3:30 PM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L05-BSE.053 Tower Lift 05 Bolt Tower SE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>