

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:42 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 625 Date: 26-May-2011 Thursday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 17:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 25-Jul-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**04-0120F4 Bid Item: 053 T-L01-SFN.053 Tower Lift 01 Strut Façades North Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L04-BNW.053 Tower Lift 04 Bolt Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LUIS PLANCARTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Lorenzo Padilla	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Wei Tan	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:**

Dispute

**General Comments 053 T-L04-BNW.053**☐

East Shaft Splice 4 between lift 4 and grillage

Luiz and Matt finish tensioning bolts from the heads on the skin plates.

Matt is tensioning on the outside of the shaft from the bolt heads while Luis is holding the nuts from the inside. They are tensioning on the skin A, B, C, D and skin E.

Torque verification for the M27 A490 bolts are completed at the following locations:

All exterior Skin Splice plates – East Shaft (all bolts that were tensioned from the head side)

Tan, Eddy, and Lorenzo began tensioning skin A, skin B and Skin C.

North Shaft Splice 4 between lift 4 and grillage



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 130

Date: 26-May-2011 Thursday

Kevin's crew put up the shim plate that goes between skin A and skin A splice plate

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

CERTIFIED COATINGS COMPANY

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW

AMERICAN BRIDGE/FLUOR, A JV