

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:19 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 101 Const Calendar Day: 625 Date: 26-May-2011 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition sunny

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Bolting

ABF's bolting crew continued the tower bolting operation at splice #4 West and South tower at 145M elevation. Ryan and Roger work on tensioning, from the head side, the exterior skin plate bolts behind the longitudinal stiffener of the West tower. Mike and Tony work on tensioning the skin plate bolts in South tower. Casey and Kevin joined Roger's crew at 10:15 AM. They work on aligning and placing the longitudinal stiffener bolts, nuts and washers in the South tower.

Please see Sami Daouk's diary for Casey's and Kevin's labor hour.

04-0120F4 Bid Item: 053 T-L04-BNE.053 Tower Lift 04 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL PORTILLO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

