

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 348 Const Calendar Day: 626 Date: 27-May-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 02:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug

Approved Date: 10-Jun-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the struts at 99 meters .They started at 7:00 AM.

Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the struts at 99 meters Crews had to remove the temporary bolts , drift pins , adjust the splice plates , set the shims where is required on the top & bottom flanges , drive drift pins to align the holes , & install the permanent bolts . They started at 7:10 AM.

Michael & Ryan had to work inside the North tower shaft . Barry & Carlos had to work inside the East tower shaft . Dustin & Pablo had to work on the East struts . Guo had to work on the North strut . Crews were done at 10:30 AM.

After that , crews had to work on house keeping . They were done at 11:10 PM. Due to the holiday season crews left at 11:15 PM.

No other activities were performed on the tie back footing , neither on the gantry .

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

