

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:03 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 098 Const Calendar Day: 630 Date: 31-May-2011 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Jun-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Electroslag welding (ESW):

Work continued today for setting up to get ready to weld the next ESW weld. It is a butt joint on shear plate a2S adjacent to the South shaft. The following work was done today:

- The run-off tabs were welded at the top of the joint.
- The unistrut braces for the cooling shoes were added to one side of the joint.
- Ladder supports were welded with temporary tack welds.

On weld b2W-South that was welded last Thursday, a preliminary UT was done today. It showed 1 rejectable indication, 50mm in length, located about 1.1m above the base plate. This was the area where the flux feeder stopped working, and the weld ran low on flux before they started adding the flux manually.

\*\*\*\*\*

9m external diaphragm welding:

- On plate 9m-North, welding was completed on the last of the PJP welds on this plate.
- On plate 9m-South, welding continued today.
- On plate 9m-East-Outer, the bevels were ground to clean rust to get ready to start welding.

\*\*\*\*\*

Splice #1 welding:

Inside the East shaft, welding continued on the B-C and C-D corners welds.

\*\*\*\*\*

Splice #3 welding:

- Inside the South shaft, these plates had been previously fit and tack welded into place. This shaft was idle today.
- Inside the West shaft, the crew was mobilizing tools and equipment, and setting up ventilation to get ready to start fitting and tack welding the plates.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 098

Date: 31-May-2011 Tuesday

Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	8.00	0.00	0.00	8.00	<input type="checkbox"/>