

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 20-Nov-14 **Time** 11:44 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 133 Const Calendar Day: 631 Date: 01-Jun-2011 Wednesday
Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:45 pm Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Boal, Brian Approved Date: 22-Aug-11 Status: Approved

Weather

 Temperature
 7 AM
 40 - 50
 12 PM
 4PM
 50 - 60

 Precipitation
 Yes 1/2"
 Condition
 Cloudy

Working Day 🗸 If no, explain:

Diary:

Work description.

ABF Crews activities:

ABF crews started assembly of the "SIDE SPAN CATWALK" based on the submittals ABF-SUB-1969R00 and ABF-SUB-2372R00 Friday MAY 27; 2011. The assembly is performed with respect to the details of the submittal ABF-SUB-2372R00. Since the crews trained adequately in the past two days, the assembly process is continued much faster. The attached pictures show the detail of all the components involved in the assembly process.

ABF Crews:

- Matthew Chamberlain (foreman)
- Jack Hunter
- Morris Robertson
- Joshua Vieth
- 5 laborers
- Total of Nine crews

ABF Equipment:

- Generator ABF # 000009

04-0120F4 Bid Item: 067 C-TPW-CRB.067 Install Catwalk Ropes - Cable System Backspan

AMERICAN BRIDGE/FLUOR, A JV

Attachment

ddrRptbyBidItem

Page 1 of 6























































