

### **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans **Run date** 20-Nov-14 **Time** 11:43 PM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

**Suspension Bridge** 

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 632 Date: 02-Jun-2011 Thursday Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:45 pm Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

Weather

**Temperature 7 AM** 50 - 60 **12 PM 4PM** 60 - 70

Precipitation None Condition Sunny-Cloudy mostly sunny

Working Day 🗸 If no, explain:

Diary:

### Work description.

ABF Crews activities:

ABF crews continued assembly of the "SIDE SPAN CATWALK" for the W-line connecting the bracket at the North corner of W2 pier to the saddle lower connection. The work is being done based on the submittals ABF-SUB-1969R00 and ABF-SUB-2372R00. The assembly is performed with respect to the details of the submittal ABF-SUB-2372R00. The crews are performing the assembly process much faster, and it is expected to finish this segment of the catwalk maximum in 3 more days.

#### ABF Crews:

- Matthew Chamberlain (foreman)
- Jack Hunter
- Morris Robertson
- Joshua Vieth
- 5 laborers in the morning and 4 in the afternoon.
- Total of Eight to Nine crews

#### ABF Equipment:

- Generator ABF # 000009

04-0120F4	Bid Item:	067	C-TPW-CRB.067	Install Catwalk Ropes - Cable System Backspan	
AMERICAN BRIDGE/FLUOR, A JV					

#### Attachment



Page 1 of 5











































