

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 356 Const Calendar Day: 637 Date: 07-Jun-2011 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #140

•Observed 2 workers removing water from the test pit of the CCO 140 mockup.

General Comments

- Review RFI 2468 – Hinge A Seismic Expansion Joint: Built Up Channel – CCO 25. Discussed with James Duxbury and he said he would try to get something back to me shortly.
- 1100 hrs Coordination Meeting. Bob Kick informed us that for the Seismic Joint they plan to use Rapid Set Concrete as proposed and approved in their mix design. The width of the bridge deck will be divided into 7 sections, (2 shoulders and 5 lanes), numbering 1 through 7. They will form and pour sections 1, 3, 5, and 7 the first night and sections 2, 4, and 6 the next night. Bob also said that they were hoping to not have continuous rebar transverse between the poured sections. The plans call for continuous however. Since James Duxbury was not in the room during this, I informed him of it after the Seismic Joint meeting.
- Prepare for the 1500 hrs Seismic Joint meeting
- Field trip with Hardik Patel from TY Lin to see the CCO 140 mockup material that was shipped yesterday. Observed the plate referred to in RFI 2468.
- 1500 hrs Seismic Joint meeting
- Discussion with James about the Seismic Joint pour plan.

Accrued 2 hours of overtime covering the Contractor's hours.

CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE CAMPOS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	EVERARDO HERNANDEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002217	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	3.00	0.00	0.00	0.00	No		<input type="checkbox"/>
000007	GENERATOR, 20-24KW DSL	3.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 356

Date: 07-Jun-2011

Tuesday

