

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:41 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 138 Const Calendar Day: 638 Date: 08-Jun-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:45 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date:

10-Oct-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 70**Precipitation** None **Condition** SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

ABF Crews activities:

ABF crews completed partially the assembly of the "SIDE SPAN CATWALK" for the W-line connecting the bracket at the North corner of W2 pier to the saddle lower connection, based on details of the submittal ABF-SUB-2372R00. The crews also put in place the cable catwalk handrope. As shown in the pictures, the crews added a piece of wood at the corners of the tramway beam support and the connection with the catwalk supporting cables has been reinforced with more wires.

Two ABF crews continued drilling some holes on the pier W2 at the south corner of the pier W2. These holes are drilled to install the side platform needed for the primary and secondary PWS hauling system. If any reinforcement bar is encountered the position of the hole were replaced.

## ABF Crews (CATWALK):

- Matthew Chamberlain (foreman)
- Jack Hunter
- Morris Robertson
- 6 laborers
- Total of nine crews

## ABF Crews (Drilling):

- 2 ABF crews involved in drilling

## ABF Equipment:

- Generator ABF # 000009
- 2 sets of drilling equipment

**04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 067 C-TPW-CRB.067 Install Catwalk Ropes - Cable System Backspan**

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 138

Date: 08-Jun-2011

Wednesday

### Attachment





## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 138

Date: 08-Jun-2011

Wednesday

