

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 106 Const Calendar Day: 640 Date: 10-Jun-2011 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Jun-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Electroslag welding (ESW):

Today they were setting up to do the 5th ESW weld. It was on the butt joint that connects shear plate a2N to the North shaft. The following is a list of activities for this operation:

- Blocks were welded into place at the starting sump.
- Run-off tabs were welded unto the top of the joint.
- The unistruts for the cooling shoe clamps were attached on both sides of the joint.
- The weld joint was cleaned by wire wheeling.
- Supports for access ladders were being tack welded into place.
- Equipment was reorganized at the 13m platform.

On the 4th ESW weld (b2W-to-West shaft), a preliminary UT continued today. No rejects were found.

Other misc work on the previous ESW welds included: removing the run-off tabs, removing restraint brackets, and doing minor repairs to the surfaces by grinding.

9m external diaphragm welding:

- On plate 9m-East-Outer, welding continued today on the perimeter PJP welds.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN PEI WANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 106

Date: 10-Jun-2011

Friday

