

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:05 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 360 Const Calendar Day: 643 Date: 13-Jun-2011 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild



- Received a call from Eric Blue from ABF informing me that the column on the material sheet for the neoprene washers labeled "Audit of Finished Product" had "N/A" for some of the requirements because they did not test every possible dimension available. The column labeled "Audit of Raw Material" is the one that satisfies our Standard Specifications. This was agreed to on Friday and he wanted to verify before ordering the material.

- Generated response for RFI 2468 having to do with the Hinge A channel assembly "curl" on the 3.5" extension. I sent it to be reviewed and commented upon by Gary Lai and Bob Brignano and by the end of the day it was reviewed and the final revision was sent to Document Control for delivery to ABF.

- Review AWS D1.5

- Review Standard Specification

- Diary work

- Received Extra Work Bill for CCO 140 at the end of the day

Accrued 2 hours of overtime finalizing the response to RFI 2468 which was due by today, as well as covering the Contractor's hours of operation.

